

**CITY OF RIDGECREST
PROJECT STATUS REPORT**

#	Merge With	Project #	Project Name	Project Manager	Engin Estim Total Proj Cost	Funding Sources/Amounts	Status	Description
1	2	ST9803	Norma Street Improvements Ph. 1 - Upjohn Ave. to Bowman Rd. (CD #17.96.1)	Joe Pollock		CDBG - Match	PE-inp	Curb, gutter, drive approaches, cross gutters, clearing & grubbing Design 75% complete, waiting for apr of boiler plate by CDBG
2	1	ST9804	Norma Street Improvements Ph. 2 - Upjohn Ave. to Bowman Rd. (CD #17.97.1)	Joe Pollock	337,819.50	CDBG - Match	PE-inp	Repaving Norma Street (claim \$22,906 on 2/16/01) Design 75% complete, waiting for apr of boiler plate by CDBG
3		ST9910	Ridgecrest Blvd. Improvements Ph.1 China Lake Blvd. to Norma St. (CD #17.97.2)	Joe Pollock	\$750,000	CDBG - Match	PE-inp	Design - no construction until additional funding located Claim - \$7,641.83. Could borrow ahead.
4	5,6	HR 9901	Las Flores Ave. - Handicap Access Improvements (CD #17.97.3)	Joe Pollock	\$242,500	CDBG Match	PE-inp	Bids opened 12/12/00, currently being reviewed Pre-con March 2, 01. CDBG 3 proj's = \$161,085. Bid 342,011
5	4,6	ST9901	Howell St. - Curb, Gutter & Street Improvements (CD #17.98.1)	Joe Pollock	(incl. Above)	CDBG - Match	PE-inp	Bids opened 12/12/00, currently being reviewed low bid \$ 342,011
6	4,5	ST2K03	Guam St. - Curb, Gutter & Street Improvements (CD #17.98.2)	Joe Pollock	(incl. Above)	CDBG Match	PE-inp	Bids opened 12/12/00, currently being reviewed
7		PK9802	Skate Park Improvements (C #17.98.3)	Joe Pollock	\$163,172	CDBG - Match (RDA)	CE-inp	Construction complete, CD project monitor inp
8	11	ST9801	Sunset St. - Curb, Gutter & Street Improvements (CD #17.99.1)	Larry Miller	\$279,000	CDBG -	PE-inp	Design inp, will be merged with CD #17.00.1 for construction
9		No #	Leroy Jackson Park Bike Path	Larry Miller		TDA Art. 3		Grant has been awarded. Design not started.
10	8	No #	Allen St. Repaving Improvements (CD #17.00.1)	Mike Tucker	\$378,000	CDBG - TDA - \$	AG-inp	CD Agreement sent to Ridgecrest for execution 01/17/01
11	21	ST9907	Drummond - Mahan to Kern	Joe Pollock	\$103,009	DMV - CMAQ	ENV-inp	Combined w/Mahan St. - Drummond to Sydnor, awaiting environmental apr from FHWA Funds to be spent by June '01,
12		ST2K01	Downs Landscaping - Inyokern to China Lake Blvd.	Joe Pollock	\$665,801	TEA - \$ MATCH	PE-inp	Plans com, awaiting construction authorization from Caltrans 589,234.00
13		BL2K01	China Lake Blvd. - Kmart to Inyokern (Chelsea Bike Lane)	Larry Miller	\$236,929	TEA - \$ TDA - \$		Awaiting authorization for PE from Caltrans \$175,412 TEA
14		BL2K02	Bikepath on Bowman - Downs to China Lake Blvd. PH I	Mike Tucker	\$82,541	TDA Art. 3 - \$ TDA - \$	PE-inp	Plans com, CS scheduled for Spring 2001
15		BL2K05	Bikepath on Bowman - China Lake to Gateway PH II	Mike Tucker	\$88,216	TDA Art. 3 - TDA - \$	PE-inp	Plans com, CS scheduled for Spring 2001
16		BL2K06	Bikepath on Gateway - Upjohn to Ridgecrest	Mike Tucker	\$83,041	TDA Art. 3 - TDA -	PE-inp	Plans com, CS scheduled for Spring 2001
17		BL2K04	Bikepath on Gateway - Ridgecrest to Pierce School	Mike Tucker	\$84,925	TDA Art. 3 - \$	PE-inp	Plans com, R/W problem with Navy
18		BL2K03	Bikepath on Norma - Ridgecrest to Church	Mike Tucker	\$75,110	TDA Art. 3 - \$ TDA - \$	PE-inp	Plans com, CS scheduled for Spring 2001
19		ST9906	So. China Lake - College Heights to Springer	Joe Pollock	\$802,000 \$359,518	STPL - \$ TDA - \$	CE-com	Construction completed 12/22/00
20	12	ST2K02	Mahan - Drummond to Sydnor	Joe Pollock	\$229,237	CMAQ - \$ TDA - \$	ENV-inp	Awaiting apr of environmental by FHWA
21		NO #	Mahan - Ridgecrest to Upjohn	Joe Pollock		CMAQ - \$ TDA - \$		Awaiting authorization for PE from Caltrans
22		ST9908	French and Drummond	Joe Pollock	143,000	CMAQ -	PE-inp	Awaiting acquisition of R/W from Navy PE authorized

AD - Advertisement
AG - Agreement
BA - Bid Award
BD - Bids Due
CD - Kern County Community Development
CE - Construction Engineering and Construction
CMAQ- Congestion Mitigation and Air Quality
COR - City of Ridgecrest
CTC - California Transportation Commission
EDA - Economic Development Administration
EE - Engineer's Estimate

EEM - Environmental Enhancement and Mitigation
ENV - Environmental
FAA - Federal Aviation Administration
FHWA - Federal Highway Administration
HES - Hazard Elimination Safety
KC - Kern County
KCOG - Kern Council of Governments
NFA - No Funds Available
NOC - Notice of Completion
NTP - Notice to Proceed
PC - Project Completion
PE - Preliminary Engineering

PS - Project Start
PM - Property Management
PO - Property Owner
PT- Permitting
PR2 - Program Supplement
RDA - Redevelopment Agency
RFA - Request for Authorization
RFP - Request for Proposal
R/W - Right of Way
RSTP- Regional Surface Transportation Program
SC - Start Construction
SRC - Subdivision Review Committee

TDA - Transportation Development Act
TEA - Transportation Enhancement Activities
WW - Waste Water
app - application
apr - approval
aut - authorization to proceed
cad - calendar days
com - completed
inp - in process
war- warranty period
wkd - working days

####

#	Merge With	Project #	Project Name	Project Manager	Engin Estimate Project Cost	Funding Sources/Amounts	Status	Description
23		NO #	Graaf - Norma to Wayne	Joe Pollock	196,997	CMAQ - \$ TDA - \$		Awaiting authorization for PE from Caltrans
24		NO #	Reeves - Sierra View to 330' east	Joe Pollock	\$130,000	CMAQ - \$ TDA - \$		Awaiting authorization for PE from Caltrans
25		ST9806	Downs St. - Relocate Power Poles	Joe Pollock	\$1,615,000	HES - \$ RSTP, TDA	ON HOLD	Awaiting additional funding to underground ROW Problem; ON HOLD since SCE stopped undergrounding
26		NO #	North China Lake Blvd. - Street Lighting	Joe Pollock		HES - \$ TDA - \$		ON HOLD
27		NO #	Upjohn Bike Path	Mike Tucker		TDA		
28		NO#	Allen St. Repaving	Joe Pollock	\$355,735	CDBG		
29		01210	Waste Water Treatment Plant Phase 1 Retrofit / Upgrade	Jerry				
30		02211	College Heights Burn Dump - China Lake Waste Management Site/Hazardous Materials	Jerry				
31		02214	Ridgecrest Blvd. PA & ED	Juan	\$1,000,000	STIP	GW-inp	Initial Study/Neg. Dec. approved by City; Caltrans approved project per NEPA Standards Engin/Environ docs completed; Final inv. Sent to Caltrans for payment.
32		03204	Grants (EDA, Leroy Jackson Sports Complex, DMV App., Safe Rtes. To Schools App.)	Jeremy	\$5,040			TDA Art. 3 for \$50k matching funds for UpJohn Ave. awarded by KCOG Fall 2004 SR2S for sidewalks near Las Flores ES grant \$75,150, need match \$8,350
33		04203	FTA Section 5311 Vehicle Purchase	Juan		FTA TDA	PE-inp	Application submitted to Caltrans for approval Jan. 2005 City to buy bus
34		04204	RTIP 05/06	Jeremy		RTIP		Submitted Purpose & Need Statements to KCOG Awaiting technical data & ranking
35		04205	Overall Work Program 05/06	Jeremy	\$44,000	KCOG	Awaiting apr	Applied for sewer trunk line video inspection
36		05201	RSTP 05/06	Jeremy		RSTP	App	Sent request for E-76 for PE for College Heights Blvd. Conducted field review with Caltrans; Awaiting Authorization to Proceed
37		05203	Road Reconstruction - Downs Ave. (from Inyokern Rd. to China Lake)	Jeremy				Prepared 1st invoice and submitted to Caltrans Plans and specs sent to Caltrans
38		05204	Road Reconstruction - Downs Ave. (from Ridgecrest Blvd. to UpJohn Ave.)	Jeremy				Prepared 1st invoice and submitted to Caltrans Prepared engineer's estimate & submitted to Joe Pollock
39		05205	Sidewalk Construction - French Ave. (from China Lake to Drummond Ave.)	Joe Pollock				Bids opened 3/21/06; Joe Pollock to take over & award project
40		05206	Road Improvements - Graff Ave., Reeves Ave. & S. Mahan St.	Jeremy				Prepared 1st invoice and submitted to Caltrans Project to begin construction
41		05208	FHWA Project Status	Jeremy				
42		05209	RSTP 06/07	Jeremy				Submitted application to KCOG for reconstruction of Drummond
43		05210	CMAQ-CNG Fueling Station	Jeremy				Application approved by KCOG
44		06201	Sidewalk Construction - Las Flores Ave. (from Norma St. to Sanders St.)	Jeremy				Received executed PSA to begin work
45		06202	Upjohn Ave. Resurfacing	Jeremy				Funding has been lost
46		06203	Upjohn Ave. & Sunset Blvd. Road & Sidewalk Construction	Jeremy		CDBG		Design in progress
47		06204	TEA - Bike Rest Stations - Bowman Rd.	Jeremy		TEA		Awaiting appropriate fiscal year
48		06205	Church & China Lake Traffic Signal	Jeremy		HES		Awaiting approval from Caltrans to begin preparation of bid documents.

#	Merge With	Project #	Project Name	Project Manager	Engin Estimate Project Cost	Funding Sources/Amounts	Status	Description
49		06206	Park and Rec. Bldg.	Jerry				
50		06207	College Heights Reconstruction Dolphin to Franklin	Jeremy		RSTP		Submitted
51		06208	College Heights Reconstruction China Lake to Dolphin	Jeremy		RSTP		Submitted request for PE, awaiting approval
52		06209	Road Reconstruction Drummond Ave. (China Lake to Norma)	Jeremy		RSTP		Awaiting appropriate fiscal year to submit request for PE
53		06210	DBE Program Update	Theresa				Caltrans approval 6-6-06
54		06211	TDA Ariticle 3	Jeremy				